

OIL INDIA LIMITED (OIL) - DULIAJAN HEADQUARTERS

DOCUMENT: CementingReport\_W076.pdf (Casing & Cementing Report)

WELL ID: W-076 | FORMATION: Tipam Sandstone | INTERVAL: 2,400 m â 3,100 m

DATE: 2024-11-02 | AUTHOR: OIL Well Engineering & Cementing Services

SHA-256 INTEGRITY HASH: 44ff072bd8fbc7a5dc7f981e2599b4537a31282e7f9c3c029e77f211bf4141d1

EXTRACTED EVENT: Differential Pipe Sticking @ 2780 m

SEVERITY: MEDIUM | LOSS RATE: 1.5 bbl/hr

MITIGATION: 15 bbl surfactant pipe-lax pill + low-density lightweight lead cement slurry (1.42

SUMMARY: 9-5/8" Intermediate Casing & Differential Sticking Incident Report in Tipam Sandstone at 2,780 m. VERBATIM OPERATIONAL LOG: OPERATIONAL SUMMARY: Differential sticking encountered at 2,780 m across high-permeability (520 mD) Tipam sandstone due to 340 psi hydrostatic overbalance. Freed pipe using 15 bbl organic surfactant spotting fluid. Subsequent 9-5/8" casing cementing utilized fiber-laced 1.42 sg lead slurry to prevent breakdown across weak Tipam-Barail transition.

SECURITY WATERMARK: CONFIDENTIAL - OIL INDIA LTD - eRTMAC-NWIS VERIFIED