

OIL INDIA LIMITED (OIL) - DULIAJAN HEADQUARTERS

DOCUMENT: WCR_W087_Final.pdf (Well Completion Report (WCR))

WELL ID: W-087 | FORMATION: Barail Coal-Shale | INTERVAL: 3,390 m â 3,460 m

DATE: 2025-08-29 | AUTHOR: Wellsite Geology & Drilling Engineering Directorate, OIL
SHA-256 INTEGRITY HASH: f4f1b388e7b7c76fc328040435598138c37d3e0113f315efa9cd93506e13d861
EXTRACTED EVENT: Stuck Pipe & Mud Loss @ 3430 m
SEVERITY: CRITICAL | LOSS RATE: 12.8 bbl/hr
MITIGATION: 20 bbl LCM Pill + Hydraulic jarring (42T) + 15 bbl Organic Spotting Fluid + 3% KCl

SUMMARY: Comprehensive Well Completion Report for Duliajan-South-087 detailing 12.8 bbl/hr mud loss at 3,412 m followed by mechanical pipe sticking (32 hrs NPT) at 3,430 m due to coal sloughing. VERBATIM OPERATIONAL LOG: SECTION 4.3 - DRILLING HAZARDS & NPT ANALYSIS: While drilling Barail Coal-Shale at 3,412 m, partial circulation losses of 12.8 bbl/hr reduced annular velocity in the 8-1/2" section. During subsequent wiper trip at 3,430 m, splintery coal and carbonaceous shale cavings bridged around the upper stabilizer, causing immediate mechanical pack-off (65 tonnes overpull, 3,150 psi SPP). String was freed by spotting 15 bbl organic surfactant pill and downward jarring at 42 tonnes. LESSON LEARNED: In Barail horizon (3,400â 3,450 m), always pre-treat mud with 6 ppb micronized LCM and asphaltic shale inhibitor prior to crossing 3,400 m to prevent filtrate-induced coal sloughing.

SECURITY WATERMARK: CONFIDENTIAL - OIL INDIA LTD - eRTMAC-NWIS VERIFIED